

# BEDFORD HILLS – KATONAH BUSINESS SEWER DISTRICT COLLECTION SYSTEM PROJECT UPDATE



## Design Status Report

JULY 14, 2017

This memo is a status report of Project Team's efforts on the Bedford Hills – Katonah Business Sewer District Collection System Project and describes:

- Highlights of the work completed over the past two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

### Completed Work over the Previous Two Weeks

- Survey and geotechnical RFPs issued
- Public meeting with property owners in of the district July 13
- Continued receiving and documenting sewer information forms (20% received to date)
- Continued schematic design development, including standard details, pump station design, and preliminary sewer depth

### Anticipated Work over the Next Two Weeks

- Receive quotes for survey and geotechnical work and recommend award
- Review property owner list with the Town to strategize contact plan
- Follow up with non-responsive property owners to collect sewer information forms
- Review standard details and schematic design update with Town week of July 17
- OGS meeting July 20<sup>th</sup>
- Continue follow up with DOH to confirm permitting requirements for sewer connections
- Develop order of magnitude cost difference for Katonah PS at alternate location

### Outstanding Issues

- None at this time.

### Schedule Update

Project is on track per the latest schedule. Upcoming critical items:

- Survey and geotechnical responses due July 21
- Easement confirmation for Katonah PS by July 28
- Meetings with Katonah Ave back alley property owners week of July 17

### Closing

Please contact Ken Kohlbrenner (914 294 2602; [kkohlbrenner@woodardcurran.com](mailto:kkohlbrenner@woodardcurran.com)) or Anthony Catalano (914 246 2931 [acatalano@woodardcurran.com](mailto:acatalano@woodardcurran.com)) if you have any questions or concerns.