

BEDFORD HILLS – KATONAH BUSINESS SEWER DISTRICT COLLECTION SYSTEM PROJECT UPDATE



Design Status Report

JULY 28, 2017

This memo is a status report of Project Team's efforts on the Bedford Hills – Katonah Business Sewer District Collection System Project and describes:

- Highlights of the work completed over the past two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Two Weeks

- Responses to survey and geotechnical RFPs received and recommendation of award
- Continued receiving and documenting sewer information forms and following up with property owners to complete forms and schedule inspections as needed (anticipating 50% received by July 31st)
- Continued schematic design development, including standard details, pump station design, and preliminary sewer depth
- Selected alternate location for Katonah PS (Town parking lot) and proceeding with design
- Initiated discussion with property owners for potential easement through back alley behind Katonah Avenue

Anticipated Work over the Next Two Weeks

- Follow up with non-responsive property owners to collect sewer information forms
- Award survey and geotechnical proposals and initiate survey and permitting
- Continued schematic design development, including evaluating NYSDOT bridge crossing options
- Review standard details and schematic design update with Town
- Continue to evaluate potential easement through back alley behind Katonah Avenue

Outstanding Issues

- None at this time.

Schedule Update

Project is on track per the latest schedule.

Closing

Please contact Ken Kohlbrenner (914 294 2602; kkohlbrenner@woodardcurran.com) or Anthony Catalano (914 246 2931 acatalano@woodardcurran.com) if you have any questions or concerns.