

BEDFORD HILLS – KATONAH BUSINESS SEWER DISTRICT COLLECTION SYSTEM PROJECT UPDATE



Design Status Report

SEPTEMBER 29, 2017

This memo is a status report of Project Team's efforts on the Bedford Hills – Katonah Business Sewer District Collection System Project and describes:

- Highlights of the work completed over the past two weeks;
- Identification of the work anticipated over the next two weeks;
- Discussion of any outstanding issues that need to be addressed; and
- Schedule update.

Completed Work over the Previous Two Weeks

- Borings completed and geotechnical subconsultant is preparing boring logs and sampling results.
- Preliminary survey delivered and reviewed with survey subconsultant. Areas where additional detailed is required were reviewed.
- Began detailed design development, including plan and profile and pump station layout.
- Grinder pump vendor demonstration.
- Reviewed locations of septic system within Town ROW. Areas were identified to be included in survey.

Anticipated Work over the Next Two Weeks

- Review boring logs and determine if additional rock probes are required.
- Revise Schematic Design Memorandum and review with Town at October 16th sewer group meeting.
- Preapplication meeting with NYSDOT for work within State ROW.
- Submersible pump station and pump manufacturer presentation October 11th
- Continued plan and profile sheet development.

Outstanding Issues

- None at this time.

Schedule Update

Project is on track per the latest schedule.

Closing

Please contact Ken Kohlbrenner (914) 294 2602; kkohlbrenner@woodardcurran.com or Anthony Catalano (914) 246 2931; acatalano@woodardcurran.com if you have any questions or concerns.